

PUBLIC ART PROGRAM PROJECT STATUS MATRIX

June 27, 2024

PROJECT / PROGRAM	ARTIST	CONTACT(S)	STATUS	NEXT STEPS	COMMENTS
Fine Balance	Brian Goggin	Brian Goggin Chris Lynch (architect) PPAC Ad Hoc Subcommittee Christopher Smith Anne Digges	BG invoice for Milestone 4 payment of \$22,200 submitted 6/19/24 6/13/24 Argus Courier story 6/14 KRSN interview 6/20 Argus Courier Story Components constructed and studio assembly is underway. Solar- Funding secured, donor trenching, Lighting wattage needs reduced to 200 watts by Holly Solar changes scale of solar array to 28" X 59". Public Works will replace and move no parking pole which can also support panel, controller, battery system. Project elevation revisions approved 5/30/2024	Communications plan around project with news media, social, and community update. 6/20/24 Site preparation 6/20/24 No parking signs 50' 6/26/24 Excavation and pad pour 6/28/24 Public Works drill hole 7/3/24 DC Electric pour foundation for pole 7/8/24 Pole Install 7/10/24 Installation of Artwork 7/11/24 Solar TBD: Park clean-up with Rebuilding Together. Parks Dept trashcan and pad install Public Unveiling.	Form committee to help arrange outreach to past staff and committee members to help arrange unveiling ceremony. Continue to coordinate with Project Manager Mary White on Pipe Replacement on 1 st street between F and H street. Plaque installation following project completion. Recharge of site will happen after art installation, Oyster Shell confirmed.
Woven Stories (Kenilworth JHS)	Calderon- Delgado	Rude Calderon Roberto Delgado PPAC Ad Hoc Subcommittee Christopher Smith Cheryl Coldiron	The engineering wet stamp drawings were completed and submitted this week. In communication with Lisa Davis the Construction Manager for Petaluma City Schools. RC issued \$6,700 payment 3/1/2024.	Once permit reviewed, installation schedule will dictate project completion and unveiling ceremony can be planned.	The engineering wet stamp drawings were completed and submitted 6/20/24. After plans are approved, a timeline will be developed. Coordinating with Lisa Davis, Construction Manager for Petaluma City Schools, to coordinate concrete pad construction and install Of artwork 21 days later (depending on curing needs). She is reaching out to Superintendent and school staff to begin conversation about ribbon cutting event and celebration coordination. Very positive feedback about the Kenilworth School community's excitement and anticipation for the project.
Kenilworth Playground Public Art	Oleg Lobykin	MIG, Inc. (Park Design Team) Drew Halter (Parks Dir.) Erica Jacobs (DPW PM)	Continued discussion on funding opportunities, community partners. Presentation to council likely in August.	Final graphics for site. Civil engineer conceptual grading and utilization plans.	Looking to grants, community partners and resources for construction in 25/26.

PROJECT / PROGRAM	ARTIST	CONTACT(S)	STATUS	NEXT STEPS	COMMENTS
		Delana Bradford (Parks Mgmt) Mary White (DPW Engineer) Jessica Medina (Comm's)		City Council anticipated to review site plan and artist concepts at August 2024 council meeting PPAC to review potential pieces in Early Spring 2024.	Prepare final invoices for Oleg Lobykin for services rendered \$20,000.
Mary Fuller McChesney Estate Acquisitions	Mary Fuller McChesney (dec.)	Dennis Calabi – Managing MCM estate sales Jeannie Sinella – Executor of MCM estate Joe Cochrane – former Pet Reg Librarian and volunteer	Pursing input about locations from city and parks, including temporary display at City Hall.	Presentation June 11, 2024 with CIP about potential City projects that would support placement and installation at City t sites. Potential sponsorship opportunities to install throughout community.	Seeking bid for move and storage from Spring Maxfield. Speaking with Dennis about trading Owl Bench (purchase price \$4,800) and Woman holding Owl (purchase price \$5,000) due to condition issues. Potentially for Fuller Does Moore leaving additional funds for additional piece.
Small Artwork Commission 2023	N/A	N/A	Staff working towards project site eligibility list with City representatives. Research of pedestrian overpass and Cal Trans regulations and requirements.	Staff to continue to keep PPAC updated with project location suggestions and eligibility process.	On holding pending funding.
Public Works Traffic Calming Public Art Projects	TBD	Bjorn Griepenberg (DPW) Ken Eichstaedt (DPW)	Staff met for 2 nd meeting with partners. Public Works staff working to provide site map of upcoming opportunities, funding for roundabout at Bassett and Upham. Staff working to design scope of services and template for work timeline (per project). Encourage neighbors/ partners to seek outside opportunities through their organizations and file encroachment permits to create.	PPAC to be updated by staff as projects progress.	No updates.
SMART Parcel Public Art at 330 East D	TBD	Eddy Cumins (SMART) Brian Oh (Com. Dev. Dir.) Eric Danly (City Attorney) Peggy Flynn (City Manager)	SMART considering how to design avenue forward with City partnership for temporary display of artwork. CAO needs to work with staff about review process, legal obligations, etc.	CAO to provide list of next steps for negotiation with SMART. PPAC may need to provide official recommendation and vote to move project forward.	Private-public license would be required (similar to with PJUHSD) to establish responsibility, liability, insurance, and maintenance of artwork on private property.
River Arch Phase 2 (Fragments)	David Best	Sandy Reed (ZAK Landscape)	11/27/23 PPAC approved \$1,200 for purchase of Bench companion to the River Arch by DB.	David Best is coordinating having the bench delivered from Van Beber to the site to be located behind fencing in the coming week.	Continue to follow up on project will report when bench arrives at site.

PROJECT / PROGRAM	ARTIST	CONTACT(S)	STATUS	NEXT STEPS	COMMENTS
			<p>Steven Lafranchi conducted a site survey to determine lot line, awaiting results.</p> <p>Rebuilding Together has reasserted their offer to assist with site clean-up. Awaiting quote for bench and fragments install.</p> <p>Currently, no funding secure for additional site improvements.</p> <p>One fragment on site was moved near the river and vandalized with graffiti. Both pieces have been moved behind fencing at the site.</p>	<p>City Project Manager Bjorn Griepenburg has taken over LCT improvements after Ken Eichstaedt retired. Bjorn is committed to having PW assist with grading, installation and poentially solar in the coming year.</p> <p>Site plans by Sandy Reed/ ZAC have been shared and we will try to work together to follow plans as possible.</p>	
Mural Walls Along LCT	TBD	Nathan Apple (property owner)	Nathan Apple will restart discussion and application next month.	<p>Nathan Apple/ City of Petaluma will finish property survey.</p> <p>Once submitted, reviewed, and approved by City, NA will build proposed fence.</p> <p>Staff will create a license to establish use of exterior of new fence for public art murals.</p> <p>Proposed mural program could be rotating, youth-oriented, or other.</p> <p>Nathan shared this project is on hold until potentially this Summer if there is wil to allow for it.</p>	No new developments.
Keller Street Garage "Abstractions" Maintenance	Ryan Petersen Drake Cunningham	Ryan Peterson Drake Cunningham	<p>Rebuilding Together has a contract with the City of Petaluma to conduct graffiti abatement and will partner for site prep/ cleanup for repairs.</p> <p>Paint and materials will be funded through Rebuilding Togethers' contract with the city for graffiti abatement.</p> <p>They will also redo the anti-graffiti coating over the repaired paint.</p>	Rebuilding Together will do a clean-up effort at the mural. This will likely take place within the next month. There has been rubbing/ attempted on the main wall and it has caused damage, as well as graffiti and scraping by vehicles.	