

PUBLIC ART PROGRAM PROJECT STATUS MATRIX

October 24, 2024

PROJECT / PROGRAM	ARTIST	CONTACT(S)	STATUS	NEXT STEPS	COMMENTS
Fine Balance	Brian Goggin	Brian Goggin Chris Lynch (architect) Nathaniel Roberts (Electrician) Michael Hollibaugh (Solar) <u>PPAC Ad Hoc Subcommittee</u> Anne Digges	Project Complete pending installation of plaque by Brian Goggin	Plaque ordered; maintenance plan submitted. TBD Parks Dept trashcan and pad install. In a month, the Parks Department will review amount of Oyster Shell still needed at the site. Working with Petaluma Police Department and Holly Solar to add security camera to solar array.	
Woven Stories (Kenilworth JHS)	Calderon-Delgado	Rude Calderon Roberto Delgado <u>PPAC Ad Hoc Subcommittee</u> Cheryl Coldiron	Project Complete pending installation of plaque by Brian Goggin	Language review for signage Order plaque for site	Include land acknowledgment in signage as required in original agreement.
Kenilworth Playground Public Art	Oleg Lobykin	MIG, Inc. (Park Design Team) Drew Halter (Parks Dir.) Erica Jacobs (DPW PM) Delana Bradford (Parks Mgmt) Mary White (DPW Engineer) Jessica Medina (Comm's)	Continued discussion on funding opportunities, community partners. Presentation to council likely in August.	City Council anticipated to review site plan and artist concepts at future City Council meeting.	Looking to grants, community partners and resources for construction in 2026/27.
Public Works Traffic Calming Public Art Projects	TBD	Bjorn Griepenberg (DPW) Blue Zones	Looking for funding opportunities	Pursue grant opportunities.	No updates.
SMART Parcel Public Art at 330 East D	TBD	Eddy Cumins (SMART) Brian Oh (Com. Dev. Dir.) Eric Danly (City Attorney) Peggy Flynn (City Manager)	SMART considering how to design avenue forward with City partnership for temporary display of artwork. CAO needs to work with staff about review process, legal obligations, etc.	CAO to provide list of next steps for negotiation with SMART. PPAC may need to provide official recommendation and vote to move project forward.	Private-public license would be required (similar to with PJUHSD) to establish responsibility, liability, insurance, and maintenance of artwork on private property.
River Arch Phase 2 (Fragments)	David Best	Sandy Reed (ZAK Landscape)	Steven Lafranchi conducted a site survey to determine lot line, awaiting results.	David Best is coordinating having the bench delivered from Van Beber to	Continue to follow up on project will report when bench arrives at site.

PROJECT / PROGRAM	ARTIST	CONTACT(S)	STATUS	NEXT STEPS	COMMENTS
			David Best is coordinating having the bench delivered from Van Beber to the site to be located behind fencing in the coming week. City Project Manager Bjorn Gripenburg has taken over LCT improvements after Ken Eichstaedt Site plans by Sandy Reed/ ZAC have been shared and we will try to work together to follow plans as possible. 9/ 14 Rebuilding Together Lynch Creek Trail Clean up day.	the site to be located behind fencing in the coming week. Bjorn is committed to having PW assist with grading, installation and potentially solar in the coming year.	A Lynch Creek Trail Committee has been formed across City departments to work together to initiate improvements all along the Lynch Creek Trail. Public Art and our objectives for the site are included in that discussion.
Mural Walls Along LCT	TBD	Nathan Apple (property owner)	Nathan Apple will restart discussion and application shortly.	Nathan Apple/ City of Petaluma will finish property survey. Once submitted, reviewed, and approved by City, NA will build proposed fence. Staff will create a license to establish use of exterior of new fence for public art murals. Proposed mural program could be rotating, youth-oriented, or other.	Nathan is creating his plans.
Keller Street Garage "Abstractions" Maintenance	Ryan Petersen	Ryan Peterson Drake Cunningham	Rebuilding Together has a contract with the City of Petaluma to conduct graffiti abatement and will partner for site prep/ cleanup for repairs. Paint and materials will be funded through Rebuilding Togethers' contract with the city for graffiti abatement. They will also redo the anti-graffiti coating over the repaired paint.	Rebuilding Together will do a clean-up effort at the mural. This will likely take place within the next month. There has been rubbing/ attempted on the main wall and it has caused damage, as well as graffiti and scraping by vehicles.	Will report out information as it becomes available.
"Naga"	CJay Roughgarden	CJay Roughgarden- Artist	"Naga" is located at the Petaluma Fairgrounds near Herzog Hall. Currently being fabricated with additional features, fins and lighting. Will be installed near Fairgrounds entrance at end of November 2024.	Preparing webpage, programming and press release for "Naga." Will be on display through early January 2025.	Please share ideas.