City of Petaluma Wetland Mitigation / Bioretention Facility Schedule 2024

	Task Mode	Task Name	Duration	Start	Finish	Predecessor	% Complete
1		Survey Location of Irrigation Main	15 days	Wed 12/27/23	Tue 1/16/24		100%
2		Redesign Bioretention Facilities	30 days	Wed 1/17/24	Tue 2/27/24	1	100%
3		Provide Design Options For Wetland Mitigation	30 days	Wed 1/17/24	Tue 2/27/24	1	100%
4		Rooster Run Approval of Revised Wetland Mitigation Options	25 days	Wed 2/28/24	Tue 4/2/24	3	55%
5		State Waterboards Approval	20 days	Wed 4/3/24	Tue 4/30/24	4	0%
6		100% CD	20 days	Wed 4/3/24	Tue 4/30/24	4	0%
7		Issue RFP	2 days	Wed 5/1/24	Thu 5/2/24	5,6	0%
8		Bidding / Bid Opening	15 days	Fri 5/3/24	Thu 5/23/24	7	0%
9		City Council Staff Report	20 days	Fri 5/24/24	Thu 6/20/24	8	0%
10		Award Construction Contract	5 days	Fri 6/21/24	Thu 6/27/24	9	0%
11		Issue NTP	15 days	Fri 6/28/24	Thu 7/18/24	10	0%
12		Construction	25 days	Fri 7/19/24	Thu 8/22/24	11	0%
13		Punchlist	5 days	Fri 8/23/24	Thu 8/29/24	12	0%
14		Completion	1 day	Fri 8/30/24	Fri 8/30/24	13	0%